COMPLETION REPORT

1. Name of Work : **ASPHALTING OF DAMAGED REACHES IN SHETTYHALLI AND MALLASANDRA, WARD NO. 12 OF SHETTYHALLI SUB - DIVISION.**

2. Sanctioned Estimate No. & Dt : EE/DD/wo/4444/12-13

3. Head of Account which is Chargeable : P2201

4. Work Order No. & Dt : EE/DD/wo/4444/12-13

5. Name of Contractor : **TECHNICAL MANAGER, KRIDL**

6a. Time stipulated for completion of work :

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 4908/16-17 Page No. 4907 11/2

8. Check measurement of the Asst. : M.B. No.....
Page No. to 4907 16/2

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official incharge of the work :

10. a) Asst. Engineer : Ravi. N.K.

b) Asst. Exe. Engineer : B. L. Jagalingappa.

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
45.50	4549579	—	421

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Ravi. N.K.
ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Executive Engineer
Bruhath Bangalore Mahanagara Palike,
Bangalore-57.

ACCOUNTS SUBTD /